P.W.G. 17 — 1st and final Bill — Original/Duplicate/Triplicate

NO

CONTRACT CERTIFICATE

Reference paras 158 & 170

Division: Yelahanka

Bills received No — Date

Sub division: Yelahanka New Town

Sheduled Docket No: P-3181

Sub-divisional / Divisional / Head of account

LYNK DBR No: 58

Cash book yr No — Date: 26.12.17

Name of work(as per sanctioned estimate) :-

Work Code:004-17-000058

NAME OF WORK :Construction of meeting hall at Govt.., school in ward no 04 Yelahanka Upanagara

Name of contractor and full address :-

Reference to agreement No :- 99

Technical Manager (west)

Estimated cost : 25.00 — Work order No :99, dt:28/08/2017

024 Certified that the measurments were taken by me on 30/11/17 and recorded on pages 464 002 to of measurment book No 4641 and the work is satisfactorily executed by the contractor.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

Signature of contractor

Ramarajeevaiah
Asst. Engineer

Certified that the measurments were taken by me on 30/11/17 and recorded correct.The work is satisfactorily executed.
Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Sub divisional officer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within	1st and final	Amt = Rs 2469001=00
2) Deduct amount to be held in reserve being----percent Rs----------%--------		
3) Balance---		123450=00
4) Deduct payments		
a) Amount of previous payment as in divisional/sub divisional Cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of		246900=00
b) Cost of payments/stores or other materials supplied now made recovery of		246900=00
Amount paid on this bill by cheque/cash		49380=00
Total		246900=00
5). Balance being unpaid value of work done held in reserve		246900=00
6) Deduct cash of advance made on divisional/sub divisional cash book		200010=00
7) Net amount due to or from contractor.		269379=00
UN ADJUSTED ITEMS		
8) Advance to contractor for materials to site(as detailed within)		
9) Value of government materials supplied.		
TOTAL AMOUNT UN-ADJUSTED		2199622=00

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum
(in final settlement of all demand)

Witness
1)
2)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore
Dated signature of contractor
paid by me cheque No dated

Reciept Stamp

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore
2469001=00
2199622=00
by Cheque
and Rs. 269379=00
by adjusement

Cash Rs.....

Date — Initials of officer making payment

Date — Executive Engineer

Yelahanka Division BBMP — Exe. Engineer yelahanka Division

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, No.5/Item No. 2.3)	cum			51.04	204.12	10418.28	51.04	10418.28
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for return trip excluding time for haulged and return trip complete as per specification item No 17.1 page 130 and KSRB M.100.4.1 costof haulage excluding loading and unloading MORTH to a distance of 4.00 K.M (Item No 17.4 Page 134 (SR 2016-17)	cum			51.04	87.26	4453.75	51.04	4453.75

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
3	KSRB-4-1.2 : Providing and laying in position plain cement concrete of mix **1:3:6 withOPC** cement at 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2, No. 12/ Item No. 4.2/ PWD SR 2016 17	Cum			37.19	5449.68	202673.60	37.19	202673.60
4	KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 (Page No. 23/ Item No. 5.6)	Sqm			25.20	4521.96	113953.39	25.20	113953.39

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
5	Providing and laying /fixing cement base. **Precast, pre polished cement concrete designer tiles 25mm thick** conforming to IS 1237 heavy duty tiles for flooring, treds of steps and landing, laid on bed of 12mm thick cement mortal 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting griding the eges to half/full round wherever required. Labour, curing complet as per specification. Page No. 108/ Item No.	Sqm			251.6 252.00	1171.80	294824 295293.60	251.6 252.00	294824 295293.60
6	KSRB 15.1.1: Providing **flush pointing** to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per	Sqm			28.00	104.76	2933.28	28.00	2933.28

Sl.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
7	KSRRB M300-53: construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & compaction by vibratory roller) MORTH specification Page No. 305.4.3. No. 156/ Item	cum			90.00	326.16	29354.40	90.00	29354.40
8	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed	Cum			10.34 10.37	6491.88	67126 67320.80	10.34 10.37	67126 67320.80

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
9	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 Page No. 17/ Item No. 4.46/ PWD SR 2016-17	Tonne,s			6.22	5605.00	34863.10	6.22	34863.10

Sl. No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
10	Fabricating supplying and erecting M.S. TubulerTruss of span upto 10m bottom and top member is provided with 50x50x6mm double equale angles, welded back to back and in between top and bottom line, in ereas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided all the members are weldeded toghter with 6mm gusset plate as per drawing, The enter truss is anchored in RCC column buy using 4Nos of M.S anchor bolts at eacth support, with 10mm thick base plate and shoe plate. The work includes cutting, straightening , pacing in	Kgs			10017.00	118.80	1190019.60	10017.00	1190019.60

ವಿಷಯ :

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
11	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trpezoidal profiled sheet of approved make 1060mm width (1000mm cover width), 28-30 mm crest height with cest distance of 200 mm c/c with 2ribs at the center for stiffening , The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc –Alu Alloy coating AZ 150 gsm as pe ASTM 1397/A755-550 mpa steel grade. 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling /self tapping screws of 25mm length,to be fixed over the existing purlins, rafters channel	sqm			300.00	831.60	249480.00	300.00	249480.00
	B) Electrification work for Meeting hall								

Sl.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
2/1. 2.1	Concealed Conduit System Supplying heavy gauge PVC conduit pipe ……mm dia …….mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary.19/20mm dia 2mm thick	Mtrs			125.00	43.00	5375.00	125.00	5375.00
2/1. 3.1	Supplying heavy gauge PVC Conduit Pipe ….dia …….mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary.19/20mm dia 2mm thick	Mtrs			45.00	56.00	2520.00	45.00	2520.00
3/1. 12	Supplying And Fixing Metal Fan Box with Round Hook.	Nos			6.00	92.00	552.00	6.00	552.00
2/1. 5.1	Supplying and fixing PVC/metal conduit Deep junction box.19/20mm deep junction box	Nos			20.00	47.00	940.00	20.00	940.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
3/1.6.3	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete.10"x7"x3" (254x178x76mm)	Nos			2.00	87.00	174.00	2.00	174.00
	4)8"x6"x3" (203x152x76mm)	Nos			4.00	73.00	292.00	4.00	292.00
	1)12"x12"x3" (300x300x76mm)	Nos			1.00	116.00	116.00	1.00	116.00
5/2.2.1	Point wiring using Copper wire with switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP B Short point upto 3Mtr from tapping point to out let via switch	Pts			10.00	159.00	1590.00	10.00	1590.00
	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch	Pts			15.00	220.00	3300.00	15.00	3300.00
	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch	Pts			10.00	321.00	3210.00	10.00	3210.00

Sl. No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
2.6.2	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS 694:1990 & confirming to GTP of GROUP -B.1.5 sqmm	Mtrs			150.00	15.90	2385.00	150.00	2385.00
	3)2.5 sqmm	Mtrs			150.00	24.90	3735.00	150.00	3735.00
17/3.9	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws.	Sq cms			2280.00	0.25	570.00	2280.00	570.00
17/3.11.2	Extra for supplying 4mm thick white plastic plate and covering for junction boxes of size .....mm conduit using necessary machine screws.110mm	Nos			10.00	11.00	110.00	10.00	110.00
183.15.A	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch	Nos			10.00	35.00	350.00	10.00	350.00
	3)6Amps 3 way 5 pin Socket	Nos			8.00	53.00	424.00	8.00	424.00
	12)32 Amps Bakelite DP	Nos			2.00	156.00	312.00	2.00	312.00
45/6.7.2	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.32Amps	Nos			2.00	180.00	360.00	2.00	360.00

ವಿಷಯ :

Sl. No	Items grouped under / Sub-heads and / Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
47/6.1 6.1	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.5-32Amps SP	Nos			4.00	418.00	1672.00	4.00	1672.00
	3)5-32 Amps DP	Nos			1.00	849.00	849.00	1.00	849.00
55/7.4.4	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.4 core 16 sqmm	Mtrs			25.00	140.40	3510.00	25.00	3510.00
61/7.8.7	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.On wall /Structure 25 sqmm to 75 sqmm	Mtrs			25.00	34.80	870.00	25.00	870.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
49/ 6.4	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.16SWG	Sq cms			8550.00	0.33	2821.50	8550.00	2821.50
20/ 4.6	Supplying patti type fluorescent tube light fitting of 4' -suitable for 28 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp.	Nos			10.00	669.00	6690.00	10.00	6690.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Co
9.3.1	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm) Regular model	Nos			6.00	2376.00	14256.00	6.00	14256.00
108/17.7.1	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps. On wall / ceiling / Rafter / Girders	Nos			10.00	98.00	980.00	10.00	980.00
109/17.8	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.	Nos			6.00	139.00	834.00	6.00	834.00

Sl. No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
55/ 7.1	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	Nos			1.00	2727.00	2727.00	1.00	2727.00
62/ 7.1 2.1	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.40mm	Mtrs			4.00	345.00	1380.00	4.00	1380.00
62/ 7.1 3	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.16Sqmm	Nos			1.00	280.00	280.00	1.00	280.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
47/ 6.1 7.II	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door.8Way SP &N	Nos			3.00	1299.00	3897.00	3.00	3897.00
	BESCOM						15000.00		15000.00
			TOTAL				~~2282845.30~~	226513.70	~~2282845.30~~
			KRIDL charges 9%				205456.08	20386.23	205456.08
			Grand TOTAL				2488301.38	246900	2488301.38

Certificate: 1. Certified that work done a satisfactory.
2. Certified that there are no deboid in the work site.

Ward No 04
Assistant Engineer

Assistant Excecutive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64